



# DeKalb County Jail Expansion

November 3, 2015 Project Status Update

- **Construction Documents**
- The purpose is to document the design intent for bidding & construction.
- **Bidding**


Activity	Timeline
Construction Documents	August 10 – January, 2016
<b>Bid Packages #1</b>	
<ul style="list-style-type: none"> <li>- Site Utility</li> <li>- Structural Foundation</li> <li>- Structural Steel</li> <li>- Precast Concrete</li> </ul>	Issue: December 7, 2015 Bid Date: January 13, 2016
<b>Bid Package #2</b>	
- Balance of Building	Issue: February 16, 2016 Bid Date: March 17, 2016
Issue for I.D.O.T. Permit (3 Month Review)	November 6, 2015
Issue for final I.D.O.C. Review	End of January
<b>Construction</b>	<b>May 2016 – TBD</b>

## Project Status


- The Project Team has met and continues to meet to review the following:
    - Meeting with COMED, Frontier and Comcast to review utility routing
    - Revised Site Plan for secure parking area.
    - Potential cost savings for third floor east pod
    - Reviewed site and fire protection requirements with City of Sycamore and Sycamore Fire Department. A permit review will be required for each Bid Package.
    - IDOT approval letter received
    - HVAC System redundancy
    - Dewberry responded to B&F preliminary code review comments.
    - Baxter & Woodman to submit IDOT Permit this week.
    - MEP, FP and Structural Design continue to be coordinated.
- 



# Site Plan Design



# Third Floor Plan





# Questions?