



DeKalb County

DeKalb Advancement of Technology Authority (DATA)

BTOP Infrastructure Location: DeKalb and LaSalle Counties

Federal Award	State Award	Other Funding	Total Project Award
\$11,864,164	\$1,305,075	\$1,630,761	\$14,800,000

Update as of 4/30/2012

Current Highlights

- No new municipal Rights of Way agreements were received in April so minimal duct was installed.
- Fiber was blown through previously installed duct.

Key Performance Indicators:

- Miles of Conduit Buried: 101.24 of 116
- Miles of Fiber Blown: 109.69 of 129.59
- Community Anchor Institutions Contracted: 51 of 85
- Community Anchor Institutions Connected: 32 of 85
- Federal Dollars Invested: \$8.62 Million of \$11.8 Million
- State Dollars Invested: \$830,458 of \$1.3 Million
- Private/Local Dollars Invested: \$1.233 Million of \$1.6 Million
- Direct Jobs Created: 3.50

