



DeKalb County

DeKalb Advancement of Technology Authority (DATA)

BTOP Infrastructure Location: DeKalb and LaSalle Counties

Federal Award	State Award	Other Funding	Total Project Award
\$11,864,164	\$1,305,075	\$1,630,761	\$14,800,000

Update as of 8/31/2012

Current Highlights

- Duct is being installed in Sandwich with fiber to follow
- Completion will allow the lighting of Community Anchor Institutions (CAI) in Sandwich and installation of the last node site in the Sandwich telco central office.
- Anticipate starting with duct in Somonauk in late September, and completion will allow the lighting of CAI in Somonauk, Earlville, and Leland.
- CAI are expected to be connected in September.
- Final municipal utility agreement is expected to be approved September 11, 2012

Key Performance Indicators:

- Miles of Conduit Buried: 105.3 of 113.51
- Miles of Fiber Blown: 118.8 of 127
- Community Anchor Institutions Contracted: 68 of 85
- Community Anchor Institutions Connected: 51 of 85
- Federal Dollars Invested: \$9.6 Million of \$11.8 Million
- State Dollars Invested: \$1.1 of \$1.3 Million
- Private/Local Dollars Invested: \$1.4 Million of \$1.6 Million
- Direct Jobs Created: 10.47

