



DeKalb County

DeKalb Advancement of Technology Authority (DATA)

BTOP Infrastructure Location: DeKalb and LaSalle Counties

Federal Award	State Award	Other Funding	Total Project Award
\$11,864,164	\$1,305,075	\$1,630,761	\$14,800,000

Update as of 10/31/2012

Current Highlights:

- Duct is complete in Sandwich and Somonauk.
- Equipment will be racked in the telephone central office, allowing lighting of Community Anchor Institutions being served from that location.
- Crews are working in Malta, which is the final duct of the project.

Key Performance Indicators:

- Miles of Conduit Buried: 112.7 of 115.8
- Miles of Fiber Blown: 125.6 of 127
- Community Anchor Institutions Contracted: 72 of 78
- Community Anchor Institutions Connected: 54 of 78
- Federal Dollars Invested: \$10.2 Million of \$11.8 Million
- State Dollars Invested: \$1.3 of \$1.3 Million
- Private/Local Dollars Invested: \$1.6 Million of \$1.6 Million
- Direct Jobs Created: 12.66

