

Partnership for a Connected Illinois
broadbandillinois.org

Monthly Governor's Update
 Infrastructure Projects

Project/Company Name	DeKalb County DATA Project
Month Reporting On	July, 2013
Miles of Conduit Buried	112.52
Miles of Fiber Blown	126.6
CAI Contracted	78
CAI Connected	76
Federal Dollars Spent	\$11.003M
State Dollars Spent	\$1.305M
Private/Local Dollars Spent	\$1.556M
New Subscribers Connected	Four in July
Direct Jobs Created to Date	1.25 Full time Equivalent for hours worked on project in July, 2013
Please share a paragraph or more of current project highlights and progress.	Duct installed in June was populated with fiber in July. Builds to the two remaining CAI's are expected to be completed in August
Please identify and challenges that you have faced or that are slowing progress.	None at this time.
Please feel free to share any additional information about your project.	All remaining connections are expected to be completed in August.