



DeKalb County

DeKalb Advancement of Technology Authority (DATA)

BTOP Infrastructure Location: DeKalb and LaSalle Counties

Federal Award	State Award	Other Funding	Total Project Award
\$11,864,164	\$1,305,075	\$1,630,761	\$14,800,000

Update as of 6/30/2012

Current Highlights

- Three additional municipal utility agreements were approved in June, so duct installation started and will continue in July.
- Fiber was installed in all completed duct in June.

Key Performance Indicators:

- Miles of Conduit Buried: 99.21 of 113.51
- Miles of Fiber Blown: 110.3 of 127
- Community Anchor Institutions Contracted: 68 of 85
- Community Anchor Institutions Connected: 32 of 85
- Federal Dollars Invested: \$8.93 Million of \$11.8 Million
- State Dollars Invested: \$870,768 of \$1.3 Million
- Private/Local Dollars Invested: \$1.27 Million of \$1.6 Million
- Direct Jobs Created: 2.74

