



DeKalb County
DeKalb Advancement of Technology Authority (DATA)
 BTOP Infrastructure Location: DeKalb and LaSalle Counties

Federal Award	State Award	Other Funding	Total Project Award
\$11,864,164	\$1,305,075	\$1,630,761	\$14,800,000

Update as of 6/30/13

Current Highlight:

- Construction resumed to connect the remaining Community Anchors for the project.
- Expected to have all remaining infrastructure completed in July 2013 and Community Anchor connections completed in August 2013.

Key Performance Indicators:

- Miles of Conduit Buried: 112.52 of 115.8
- Miles of Fiber Blown: 125.6 of 127
- Community Anchor Institutions Contracted: 78 of 78
- Community Anchor Institutions Connected: 72 of 78
- Federal Dollars Invested: \$11 Million of \$11.8 Million
- State Dollars Invested: \$1.3 Million of \$1.3 Million
- Private/Local Dollars Invested: \$1.5 Million of \$1.6 Million
- Direct Jobs Created: 2.67

