



**DeKalb County**

**DeKalb Advancement of Technology Authority (DATA)**

BTOP Infrastructure Location: DeKalb and LaSalle Counties

Federal Award	State Award	Other Funding	Total Project Award
\$11,864,164	\$1,305,075	\$1,630,761	\$14,800,000

Update as of 9/30/2012

**Current Highlights:**

- Duct is nearly complete in Sandwich and fiber is being installed.
- Equipment will be racked in the telephone central office in October, allowing lighting of Community Anchor Institutions CAI being served from that location.
- Duct Fiber installation in Somonauk will start in October.
- All Rights of Way and municipal utility agreements for project are approved.

**Key Performance Indicators:**

- Miles of Conduit Buried: 112.7 of 115.8
- Miles of Fiber Blown: 120.7 of 127
- Community Anchor Institutions Contracted: 70 of 81
- Community Anchor Institutions Connected: 52 of 81
- Federal Dollars Invested: \$9.8 Million of \$11.8 Million
- State Dollars Invested: \$1.3 of \$1.3 Million
- Private/Local Dollars Invested: \$1.5 Million of \$1.6 Million
- Direct Jobs Created: 8.47

