



DeKalb County

DeKalb Advancement of Technology Authority (DATA)

BTOP Infrastructure Location: DeKalb and LaSalle Counties

Federal Award	State Award	Other Funding	Total Project Award
\$11,864,164	\$1,305,075	\$1,630,761	\$14,800,000

Update as of 4/30/13

Current Highlight:

- Duct and fiber are complete, not including additional network to be constructed pending route change approval.
- Purchased 12 miles of fiber from Northern Illinois University (not included below).
- 1.88 miles of fiber acquired from DeKalb Fiber Optics, LLC as an in-kind contribution to the project (not included below).

Key Performance Indicators:

- Miles of Conduit Buried: 112.07 of 115.8
- Miles of Fiber Blown: 125.6 of 127
- Community Anchor Institutions Contracted: 77 of 78
- Community Anchor Institutions Connected: 72 of 78
- Federal Dollars Invested: \$10.9 Million of \$11.8 Million
- State Dollars Invested: \$1.3 of \$1.3 Million
- Private/Local Dollars Invested: \$1.5 Million of \$1.6 Million
- Direct Jobs Created: .99

