



DeKalb County

DeKalb Advancement of Technology Authority (DATA)

BTOP Infrastructure Location: DeKalb and LaSalle Counties

Federal Award	State Award	Other Funding	Total Project Award
\$11,864,164	\$1,305,075	\$1,630,761	\$14,800,000

Update as of 2/28/13

Current Highlight:

- Duct and fiber are complete, not including additional network to be constructed after route change approval.

Key Performance Indicators:

- Miles of Conduit Buried: 113 of 115.8
- Miles of Fiber Blown: 126 of 127
- Community Anchor Institutions Contracted: 77 of 78
- Community Anchor Institutions Connected: 66 of 78
- Federal Dollars Invested: \$10.9 Million of \$11.8 Million
- State Dollars Invested: \$1.3 of \$1.3 Million
- Private/Local Dollars Invested: \$1.5 Million of \$1.6 Million
- Direct Jobs Created: 1.64

