



DeKalb County
DeKalb Advancement of Technology Authority (DATA)
 BTOP Infrastructure Location: DeKalb and LaSalle Counties

Federal Award	State Award	Other Funding	Total Project Award
\$11,864,164	\$1,305,075	\$1,630,761	\$14,800,000

Update as of 7/31/2012

Current Highlights

- All Rights of Way have now been acquired for the project. This allows for completion of all designed network paths.

Key Performance Indicators:

- Miles of Conduit Buried: 103.2 of 113.51
- Miles of Fiber Blown: 110.3 of 127
- Community Anchor Institutions Contracted: 68 of 85
- Community Anchor Institutions Connected: 41 of 85
- Federal Dollars Invested: \$9.3 Million of \$11.8 Million
- State Dollars Invested: \$1.1 of \$1.3 Million
- Private/Local Dollars Invested: \$1.4 Million of \$1.6 Million
- Direct Jobs Created: 10.52

