



DeKalb County

DeKalb Advancement of Technology Authority (DATA)

BTOP Infrastructure Location: DeKalb and LaSalle Counties

Federal Award	State Award	Other Funding	Total Project Award
\$11,864,164	\$1,305,075	\$1,630,761	\$14,800,000

Update as of 3/31/2012

Current Highlights

- Receive the utility Right of Way permission from the Village of Shabonna, which allowed the project to proceed with duct installation in that community.

Key Performance Indicators:

- Miles of Conduit Buried: 101.2 of 116
- Miles of Fiber Blown: 103.4 of 129.59
- Community Anchor Institutions Contracted: 51 of 85
- Community Anchor Institutions Connected: 32 of 85
- Federal Dollars Invested: \$8.4 Million of \$11.8 Million
- State Dollars Invested: \$816,843 of \$1.3 Million
- Private/Local Dollars Invested: \$1.2 Million of \$1.6 Million
- Direct Jobs Created: 6.21

